

Report and Capital Project Status

Report Status

Priority	Directed By	Date Requested	Resolution or Direction	Staff Responsible	Status
Urgent	Council	2024	ICIP Update Millbrook Arena	C. Allison	Scope change approved May 9, RFP to be posted in August
Normal	Council	2024	Woodland Management By-law	M. Wilkinson	Comments received by Departments, updating By-law with recommendations
Normal	C.A.O.	2024	Township design options for 3 and 5 Centre Street	Y. Hurley and K. Phillips	Report delivered to Council
Normal	Council	2024-11-18	Cenotaph Crosswalk enhancement	W. Hancock	Design finished and quotes received, report to be delivered to Council in August
Normal	Mayor	2024	Work with the Medical Board on future governance considerations	Y. Hurley	Reviewing options and By-law considerations for a long term plan, consulting with legal
Normal	Council	2025-04-07	Update on contractor remedying deficiencies for Brookside St. reconstruction	W. Hancock	Landscaping has been completed, start of work on driveway approaches pending
Normal	Council	2025-04-07	Update on outstanding works for new Fire Station	B. Balfour	Landscaping - Completed, Asphalt and grading - Completed, Sidewalk railing - Completed, Furnace roof access- In progress, ordered
Normal	Council	2025-05-20	Report on parking in downtown	D. Hutchinson	Q3 2025

Report and Capital Project Status

Capital Project Status

Project List	Department	Status Update	Timeline
Corporate Strategic Plan Update	C.A.O.	Completed	Completed
2025 CIP Incentives	ECD	Receiving and reviewing applications for the 2025 program	2025 program in progress
Station Park Signage	ECD/MRHAC	Updated design approved by Council on April 7. Site visit to Station Park completed in June 2025. Procurement of rail switch in progress	Fall 2025
Website Gov Stack Migration	ECD	Content migration has begun	Fall 2025
Development Charges Study, 5 year update	Finance/ All Departments	Water/Wastewater Study report to be ready in September 2025, Development Charges Study work to continue through Fall 2025	Studies and reports to be completed in Fall 2025
Parks and Recreation Plan Phase Three - Remaining Downtown Park/CMCC Lands	Parks and Facilities/CAO	First meeting of Task Force held in July 2025	Ongoing
Millbrook Valley Trails bridge replacement near Old Millbrook School	Parks and Facilities	Installation of bridge completed	Completed
Old Millbrook School - 2020 ICIP Grant	Parks and Facilities	Site visit of Old Millbrook School completed by MRHAC and consultation on changes ongoing	Proposed rehabilitation projects approved by Council on May 20
Baxter Creek Floodplain SSA (Special Study Area)	Planning	Staff had meeting with Ministries and ORCA, awaiting further information from ORCA	Pending follow up from ORCA
Official Plan	Planning	County OP has been posted on July 10 to Environmental Registry of Ontario for review and comment	Pending County OP
Fire Station No. 1	Protective Services	Completed	Completed
Replacement of 2000 GMC Tanker #T1-00	Protective Services	Resubmitting as an RFP	Resubmitting as an RFP
Replacement of 2003 Chevy C5500 Rescue Truck #R1-03	Protective Services	Tender process in progress	Tender process in progress

Project List	Department	Status Update	Timeline
Replacement of 1989 Chevy 1/2 Ton Grass Fire Unit U5-89	Protective Services	Vehicle in service	Completed
Back Up Generator for Fire Station No. 2	Protective Services	Unit has been installed, hook-up to be completed in August	August 2025
New Exhaust System for Fire Station No. 2	Protective Services	System delivered, installation to be completed in August	August 2025
Repeater and Communication Upgrades	Protective Services	Antenna installed, 80% of work completed	80% of work completed
Public Works Ops Centre Generator, Fuel System	Public Works	Staff are working to acquire quotes for the fuel system	Generator - Completed Fuel System - Installation expected by Fall 2025
County Road 10 Environmental Assessment and Traffic Modelling	Public Works	Collaborating on project with Peterborough County	2026
Hot Mix Paving (various roads)	Public Works	Tender PW-25-04 approved by Council at June 23 Council meeting, work to start in August	Work to be completed in Summer 2025
Surface Treatment (various roads)	Public Works	Tender PW-25-02 approved by Council at April 7 Council meeting, work has been completed	Completed
Slurry Seal	Public Works	Tender PW-25-01 approved by Council at April 7 Council meeting, work has been completed	Completed
Frederick Street Reconstruction and Sidewalks	Public Works	Tender PW-25-03 rejected by Council at June 23 Council meeting, to be revisited in 2026 budget	Deferred until 2026
Brookside Street Reconstruction (Phase II)	Public Works	Work completed, deficiencies being remedied by contractor	Completed
Replacement of 1991 Case Backhoe 33-91	Public Works	Backhoe has been delivered	Completed
Replacement of Pickup Truck 4-12	Public Works	Truck delivered	Completed
International Tandem (pre-approved)	Public Works	Order has been completed, awaiting delivery	Estimated delivery in Summer 2025

Operating duties are not included

Committee of Councils - MVT, MRHAC, BIA, SUSTAINABILITY